BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements and Asphalting to roads at Jayamuninagara in kempegowda ward no -01 of yelahanka Sub division,**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri Anjan kumar Y A**
4	Time Stipulated for Completion of work	180 days,
5	Date of Commencement	31-03-2022
6	Date of Completion:	06-06-2022
7	Measurment Recorded	
	M.B No	4960
	Page No	495934 To 495936
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Sri:- Ramasanjeevaiah
	2) Asst. Engineer	Sri:- Mallinath. Malkapur

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 2853942/-	3177627/- (Includes GST)	-	-	-

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
ASST. EXE.ENGINEER
Yelahanka Sub. Divison
SUB. DIVISION
(BBMP, Ynk. Zn.)
BRUHAT BANGALORE MAHANAGARA PALIKE
Yelahanka, Bangalore